

**CHIPPEWA VALLEY SCHOOLS
2018 BOND PROGRAM
CONSTRUCTION UPDATE**

MAY 2020

SAFETY & SECURITY

- The construction for the relocation of the main office at Cheyenne Elementary has resumed. The main office is being relocated to an unused classroom adjacent to the main entry so all visitors will be forced to enter through the main office to check-in first. Also, renovations to the existing office space have started. All renovations are scheduled to be complete over the summer.
- The classroom door hardware contractor has resumed working on replacing the door hardware across the district. The new door hardware will allow teachers to lock their doors from inside the classroom, so they do not need to go out to the hallway to lock their doors. All schools are scheduled to be complete before school starts in September.
- The second phase of the door hardware upgrades has started. This project will include the larger student occupied spaces such as gyms, cafeterias, and media centers. Work will continue over the summer as material becomes available.
- The installation of the emergency alert system has resumed. The contractor has completed wiring at 7 schools. All schools are planned to be completed by the end of summer.
- The interior glass along corridors at student occupied spaces will be upgraded to impact resistant glass over the next several months. Installation is scheduled to start in June.

SITE IMPROVEMENTS

- The parking lots at Shawnee Elementary and Sequoyah Elementary are under construction. Both schools are scheduled to be complete in June.
- The east 21-Mile Road entry at Dakota High School will be modified to improve traffic flow. The west and east end of Cougar Drive will be widened to improve traffic flow. All work is planned to be completed over the summer.
- The parking lots at both Huron Elementary and Ojibwa Elementary will be improved to separate the bus loop from the parent loop for safety. Work is scheduled to start the first week of June and be completed over the summer.
- The playgrounds at all 12 elementary schools and Little Turtle are planned to be improved this spring and summer. The new equipment has started to be delivered and installation will start in June.

OTHER PROJECTS

- The folding wall in the Dakota 9th Grade gym is planned to be replaced with a roll-down vinyl divider curtain this summer. The new curtain has been ordered and work will be scheduled as soon as material is available.
- The replacement of the chiller at Cherokee Elementary is scheduled for the fall, after the cooling season.

2021 PROJECTS

- The architect and engineers are working on the Design Development phase of the projects. The design documents will be reviewed again in July and then completed by the end of October. The projects will be publicly bid in November with contract awards targeted for December 2020. Work will start in the Spring of 2021 and be complete in the Fall of 2021.
- These projects will include work at Cherokee, Erie, Huron, Miami, Algonquin, CV-9, CVHS, Mohegan and the Administration Complex.