

Chippewa Valley School 2018 Bond Program – Mid-July 2022 Update

Date: 7/15/2022

Site Work

- T&M Asphalt Paving is working at Fox Elementary, Mohawk Elementary, Cheyenne Elementary, Dakota 9th Grade Center, and Dakota High School to complete rough and final grading. Asphalt base and topcoats began on Monday 7/11/2022. Paving is scheduled to be complete mid-August.
- Premier Group is working on the jr. varsity baseball, varsity baseball, and softball fields at Dakota High School. Fields are scheduled to be complete mid-August
- Nationwide Construction is complete with the fence work at the Dakota High ball fields and will begin setting the posts for the stadium entrances within the next week. Fencing at both stadium entrances is scheduled to be complete late-August.

Masonry Work

- Silverado Construction is complete with the exterior brick at Iroquois Middle School and Mohawk Elementary School.
- Silverado has also completed the brick demolition at the Cheyenne Elementary entry way piers and is now in process of installed new brick on piers. Piers scheduled to be complete late-July.
- Silverado is building masonry piers at Dakota High School. Brick work is scheduled to be complete late-July. Chippewa Valley High School stadium entrance scheduled to begin early-August.

Carpentry work

- BJ Construction is removing and replacing the exterior finish above the upper story windows at Ojibwa Elementary. EFIS is scheduled to be complete by late-July.
- BJ is removing and replacing the stage doors at Mohawk Elementary. Doors are scheduled to be complete by late-July.

General Trades

- ML Schoenherr has been working replace toilet partitions at Fox Elementary and Dakota High School.
- The new dock levelers for the receiving area at Dakota High School will be arriving in early August for installation.

Lockers

- Steel Equipment is scheduling the install of the additional lockers at Mohawk Elementary and the replacement band room instrument lockers at Dakota High School for early August.

Glass & Glazing

- Roseville Glass has secured materials for select exterior door/window replacement. Install will take place in late July.

Mechanical Work

- Watson Brothers has completed demo of all mechanical equipment in preparation for new equipment at Fox, Cheyenne, Ojibwa, Seneca, Dakota 9, & Dakota High School. Installation of new equipment began 7/11/2022. Mechanical work is scheduled to be complete by late-August.
- The new air handling units for Mohawk and Iroquois have a ship date of July 29, 2022, and the delivery date is 9/23/22. The plan for replacement of this work will take place summer of 2023.

Electrical Work

- Brenner Electric has completed the disconnect lights at the Ojibwa computer lab for mechanical demolition. Also, working alongside the mechanical contractor to begin wiring new equipment.
- The State group is working alongside the mechanical contractor to begin wiring new equipment.
- Shoreview electric working at Cheyenne Elementary to replace the fire alarm system.

Theatrical

- Advanced Lighting & Sound is on site at both high school auditoriums and has completed demo of old theatrical equipment and have begun to pull wire for new theatrical equipment. Theatrical work scheduled to be complete by late-August.

Summer 2023 Projects

- The roofing work for Cheyenne, Fox, Mohawk, Ojibwa and Dakota High was recently award by the board of education. The material lead time for the insulation is 12 months.
- Design work is continuing for the summer 2023 projects and will be complete by mid-October. This includes work at Clinton Valley, Ottawa, Sequoyah, Shawnee, Wyandot, and the high school media centers. This project will be published to be publicly bid in mid-November with contract award in early December.